EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of Borewells and Providing Pump Motor and other accessories and pipeline and maintenance in Ward No. 10 (Doddabommasandra), Vidyaranyapura Sub Division.
2	Amount of Work Portion	7,30,530.00
3	Estimated Cost	7.50 Lakhs
4	Name of Contractor	K.V. Subba Reddy
5	Agreement No	226/15-16
6	No and date under which work order issued	226/2015-15 D: 26.02.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	20.05.2016
9	Date of receipt of application in the sub division office	20.05.2016
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	80%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	30 Days
15	Date of recommending time limit applied for	30.06.2016
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	20%
18	Probable time required for completion of remaining work	30 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to the Site Duspute the Work Commencement is delayed. Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97

Executive Engineer
Byatarayanapura Division, Bangalore-92.